	fully consistent with Niger's Accelerated Development and Poverty Reduction Strategy 2008-2012 which considered that the rural sector had to play a key role in the improvement of economic growth. It was therefore in line with Niger's Rural Development Strategy (RDS) through Sub-Programme 4.1 "Irrigation Infrastructure" (increase the contribution of irrigation farming to agricultural GDP) and Sub-Programme 4.2 "Transport Infrastructure" (open up access to agricultural, sylvicultural and pastoral farming areas to boost socio-economic interaction). It was equally related to Priority Programme 11 of the RDS aimed at combating food insecurity by developing irrigation. It also tied in with the objectives of the national irrigation development and surface water collection strategy aimed at consolidating and expanding irrigated areas, while raising the output of irrigation infrastructure. The project was perfectly in keeping with the two strategic pillars of the Country Strategy Paper (CSP) 2010-2012, namely: (i) rural development through water resource mobilization; and (ii) infrastructure development, including social infrastructure. The project was consistent with ADF XII principles and guidelines such as mainstreaming issues that cut across the essential operations of the Bank in an innovative and more rigorous manner (mitigation of climate change, infrastructure, gender, food security and agricultural productivity). It was equally consistent with the Bank's Agricultural Sector Strategy (2008-2012) which focused on infrastructure development and natural resource management. Furthermore, the operations planned under the project were in line with the technical pillars of the Comprehensive Africa Agriculture Development Programme (CAADP), namely: Pillar 1 (Surface area increase and water management), Pillar 2 (Access to markets through rural infrastructure improvement and other trade-related actions), Pillar 3 (Food and nutritional security), and Pillar 4 (Agricultural research and dissemination of technology). The activities to be financed were also consistent with the components of the GAFSP framework document: Component 1 ("Raise agricultural productivity" by extending and rehabilitating irrigated areas, and improving water use in rain-fed farming systems); Component 2 ("Increase farmers' acess to markets" by buidling and rehabilitating farm-to-market roads and "other value-added" by increasing storage capacity); and Component 3, ("Reduce risks and vulnerability" by mitigating risks related to vagaries of climate). The activities implemented also fully addressed the needs expressed by the rural population in this Sahelian zone, who face food insecurity and water shortage. The project's development objective and strategic thrusts were and remained relevant during its implementation and aligned with the country's strategies and the Bank's CSP. The project outcomes effectively contributed to achieving this objective, particularly by increasing agricultural productivity and output and rural jobs.

* *For all ratings in the PCR use the following scale: 4 (Highly satisfactory), 3 (Satisfactory), 2 (Unsatisfactory), 1 (Highly unsatisfactory)*

2. Relevance of project design

Rating*	Narrative assessment *(max 250 words)*
3	The financing of several irrigation development projects since the early 2000s in various regions of Niger (PMET Tahoua, PADAZ Zinder, PADL Diffa and PVDT Dosso Tillabéri) yielded convincing results in water management and mobilization, and transformed the Bank into a privileged partner in this area. The portfolio review conducted by the Bank in September 2010 highlighted the remarkable progress made in agricultural portfolio performance. Thanks to these results, lessons were learned and guidelines adopted. These were reflected in the formulation and design of PMERSA, namely: (i) prioritize projects that are simple in design and focused on priority poverty reduction and food security activities, and for which the communities can be mobilized; (ii) develop synergy between development programmes and encourage experience-sharing between projects; (iii) target zones with a relatively limited surface area to address problems of isolation and access in Niger, monitoring difficulties and costs, and ensure consistency with the ongoing decentralization process; and (iv) include infrastructure development in project implementation to help beneficiaries to take ownership of various project facilities

and Zinder regions situated in the country's Centre-South. The three project regions account for close to 56% of the country's total population, representing about 8.9 million people, over 218 000 of whom benefited directly from PMERSA-MTZ and 460 000 indirectly. The project which was designed to be implemented over a 5-year period, but finally lasted 7 years and 9 months, had three main components:

(1) Water-mobilization Infrastructure for Farming: this component helped to develop various facilities (irrigation structures including 47 weirs and 11 mini dams, water and soil conservation techniques covering 3 700 hectares, 273 kilometres of feeder roads, 74 village wells, etc.) to boost and secure agricultural production (on an irrigated and flood-recession area of 18 800 hectares), promote the marketing of products and, more generally, to improve the living conditions of the rural population concerned.

(2) Enhancement of Output and Support Actions: this component provided support to producers to enable them to develop and manage the infrastructure put in place in the best and most sustainable manner. It led notably to (i) the implementation of extension, training and advisory support activities for

	- Watermelon 9 t/ha	33.1 t/ha	12.7 t/ha	260%	t/ha for flood-recession sorghum and 16 t/ha for sweet pepper.	
Outcome 3: Increase in production	0	- Total: 168 719 tonnes (2014-2018) with: - Cereals 70.669 t for 5 years, of which +21.156 t in 2018 - Market garden crops : 98 050 t for 5 years, of which 28 648 t in 2017/18	- Total: 155 000 tonnes for 5 years broken down as follows: - Cereals +15 000 t/yr, or 75 000 t in total over 5 years - Market garden crops +16 000 t/yr, or 80 000 t in total over 5 years	- Total: 108.8% - Cereals: total 94.2% final annual rate 141% - Market garden crops: total 122.6% final annual rate 179.1%	- Cereals: the expected average rate (15 000 t/year) was achieved and exceeded in 2017 and 2018. - Market garden crops: the expected average rate (16 000 t/year) was largely exceeded in 2017 (122%) and 2018 (179%). Overall, the additional output was achieved as from the third year of effective project implementation with the increased development of infrastructure and provision of support.	
Outcome 4: Creation of additional permanent jobs	0 (2011)	41 805 M/W jobs	1 200 jobs created for women (2016), later revised upwards to 42 000 M/W jobs (temporary and permanent) 99.5%.	99.5%	Many jobs were created. The project built many water mobilization facilities which led to the creation of permanent jobs (irrigators, drillers, pump repairers, staff recruited to manage community infrastructure, etc.) as well as temporary jobs (executi BDC qng (en-GB)➢BDC q305.5	

Live hedges planted (kilometres)	600	600 (49.8)	100 (1 205)	Support by NGOs during implementation	
Wind breaks set up (km)	110.4	120 (100.3)	92 (110.1)	Wind breaks installed near farm buildings (cereal banks, farm input shops, animal feed banks, etc.)	
Area regenerated naturally (ha)	1 600	1 600 (1 600)	100 (100)	Support by NGOs during implementation	
Area of degraded land reclaimed (ha)	2 100	2 100 (320)	100 (656.2)	Community works executed through the labour-intensive (LI) approach: 1 780 hectares (185 713 man-days mobilized) through the "cash for work" process financed by an ADF Loan and 320 hectares through the "cash for asset" process for 1 403 vulnerable households, in partnership with the World Food Programme (WFP). The population greatly appreciated this activity which had a positive impact on agricultural production.	
Sub-total Component A			**98.9 (244.6)**		

Component B: Enh.27 9 (en-GB)>BD

				More than 2.8 million head of cattle vaccinated.	
Number of farmer field schools set up	35	101 (92)	91.1 (262.9)	The activities implemented by the 3 regional directorates of agriculture cover irrigated and rain-fed crops.	
Number of women in water management and land distribution committees	4 480	6 000 (580)	74.7 (772.4)	Establishment and training of 779 school management committees (COGES).	
Number of facility maintenance advisory support committees established	779	779 (130)	100 (599)	Establishment and training of committees by 3 NGO service providers. Increase due to the rise in the number of facilities built and water and soil conservation/soil preservation and restoration (WSC/SPR) sites created.	
Number of rural land management committees installed	75	75 (54)	100 (138.9)	21 additional rural land management committees (COFOBs) installed and 128 land ownership certificates issued.	
Number of seed centres rehabilitated	3	3 (3)	100 (100)	Involvement of the Niger National Institute of Agricultural Research (INRAN) and production of millet, sorghum and groundnut seeds.	
Sub-total Component B			**97.6 (243)**		

Rating* (see IPR methodology)	**Narrative assessment**
4	In spite of start-up delays (effective start-up of works as from 2014), PMERSA achieved, at its closure, more than 98% of the objectives that were scaled up at the end of the mid-term review. The implementation rate was well above 240% with respect to the initial indicators set out in the appraisal report. The project performance is therefore very satisfactory. The capacity of 779 school management committees (COGES) was built to ensure the routine maintenance of the structures and infrastructure built. However, special attention should always be paid to the sustainability of the infrastructure built and the implementation of the needed support measures.

4. Development Objective (DO) rating

DO rating (derived from updated IPR)*	**Narrative assessment** (indicative max length: 250 words
3	The sector objective was to contribute to enhancing food security. The specific objective was to sustainably increase agricultural output and productivity through the mobilization of surface and ground water resources. All the activities implemented contributed to achieving these objectives. Food security was improved thanks particularly to fproved thanks particularces.

	(evaluation of bids, signature and registration of contracts, etc.) and at the level of the Bank (issuance of 'no objection' opinions). Delays can be reduced through better anticipation, greater decentralization of processes and adequate targeting of levels of responsibility and delegation of authority.	
3. Exchange rate variation	3. Financing currency exchange rate fluctuations can create positive impacts or impose constraints during project implementation b	

2. Participatory management of collective production and processing facilities	2. Envisage methods for managing the collective facilities that have been built, involve the private sector and civil society in the management of production and processing

2. Key recommendations (with particular emphasis on ensuring sustainability of project benefits)

Key issue (max 10, add rows as needed)	**Key recommendation**	**Responsible**	Deadline
1. Sustainable management of irrigation facilities by farmers' organizations	Selection of simple techniques that can be used at the local level - Need to involve beneficiaries at all stages for effective ownership. - Training and capacity building actions for the beneficiaries of facilities (advisory support, management, maintenance, etc.). - Setting up of funds managed by FOs during project implementation. - Retrocession of facilities to FOs and securement of land on project sites. - Involvement of technical services to ensure the periodic monitoring of facilities and close supervision.	Government Technical services Executing Agency Local Authorities	Permanent
2. Technical supervision after project withdrawal	- Budgeting for adequate allocations to decentralized technical services. - Reflection on advisory support services entrusted to the private sector and managed by FOs. - Operationalization of farmers' houses.	Government Private sector	Yearly